



UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION III
2056 WESTINGS AVENUE, SUITE 400
NAPERVILLE, IL 60563-2657

February 26, 2026

Michael Mlynarek
Site Vice President,
Palisades Energy, LLC
Palisades Nuclear Plant
27780 Blue Star Memorial Hwy
Covert, MI 49043-9530

SUBJECT: PALISADES NUCLEAR PLANT – FIRE PROTECTION TEAM INSPECTION
REPORT 05000255/2025008

Dear Mike Mlynarek:

On January 22, 2026, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at Palisades Nuclear Plant and discussed the results of this inspection with you and other members of your staff. The results of this inspection are documented in the enclosed report.

No findings or violations of more than minor significance were identified during this inspection.

This letter, its enclosure, and your response (if any) will be made available for public inspection and copying at <http://www.nrc.gov/reading-rm/adams.html> and at the NRC Public Document Room in accordance with Title 10 of the *Code of Federal Regulations* 2.390, "Public Inspections, Exemptions, Requests for Withholding."

Sincerely,

A handwritten signature in cursive script, appearing to read "Jasmine A. Gilliam", is written over a horizontal line.

Signed by Gilliam, Jasmine
on 02/26/26

Jasmine A. Gilliam, Chief
Engineering Branch 2
Division of Operating Reactor Safety

Docket No. 05000255
License No. DPR-20

Enclosure:
As stated

cc w/ encl: Distribution via GovDelivery

Letter to Michael Mlynarek from Jasmine A. Gilliam dated February 26, 2026.

SUBJECT: PALISADES NUCLEAR PLANT – FIRE PROTECTION TEAM INSPECTION
REPORT 05000255/2025008

DISTRIBUTION:

Eric Stamm
RidsNrrPMPalisades Resource
RidsNrrDorlLpl3
RidsNrrDrolrib Resource
Mohammed Shuaibi
Diana Betancourt-Roldan
Deborah Piskura
Jared Heck
Jennifer Dalzell
R3-DORS

ADAMS Accession Number: ML26055A151

☒ SUNSI Review		☒ Non-Sensitive ☐ Sensitive		☒ Publicly Available ☐ Non-Publicly Available	
OFFICE	R-III	R-III			
NAME	ADahbur:anm	JGilliam			
DATE	02/24/2026	02/26/2026			

OFFICIAL RECORD COPY

U.S. NUCLEAR REGULATORY COMMISSION
Inspection Report

Docket Number: 05000255

License Number: DPR-20

Report Number: 05000255/2025008

Enterprise Identifier: I-2025-008-0000

Licensee: Holtic Decommissioning International LLC

Facility: Palisades Nuclear Plant

Location: Covert, MI, 49043-9530

Inspection Dates: December 08, 2025, to January 22, 2026

Inspectors: M. Abuhamdan, Reactor Inspector
A. Dahbur, Senior Reactor Inspector
K. Fay, Senior Reactor Inspector
M. Gangewere, Senior Reactor Inspector
B. Walden, Reactor Inspector

Approved By: Jasmine A. Gilliam, Chief
Engineering Branch 2
Division of Operating Reactor Safety

Enclosure

SUMMARY

The U.S. Nuclear Regulatory Commission (NRC) continued monitoring the licensee's performance by conducting a fire protection team inspection at Palisades Nuclear Plant, in accordance with the Reactor Oversight Process. The Reactor Oversight Process is the NRC's program for overseeing the safe operation of commercial nuclear power reactors. Refer to <https://www.nrc.gov/reactors/operating/oversight.html> for more information.

List of Findings and Violations

No findings or violations of more than minor significance were identified.

Additional Tracking Items

None.

INSPECTION SCOPES

Inspections were conducted using the appropriate portions of the inspection procedures (IPs) in effect at the beginning of the inspection unless otherwise noted. Currently approved IPs with their attached revision histories are located on the public website at <http://www.nrc.gov/reading-rm/doc-collections/insp-manual/inspection-procedure/index.html>. Samples were declared complete when the IP requirements most appropriate to the inspection activity were met consistent with Inspection Manual Chapter (IMC) 2515, "Light-Water Reactor Inspection Program - Operations Phase." The inspectors reviewed selected procedures and records, observed activities, and interviewed personnel to assess licensee performance and compliance with Commission rules and regulations, license conditions, site procedures, and standards.

REACTOR SAFETY

71111.21N.05 - Fire Protection Team Inspection (FPTI)

Fire Protection Team Inspection (FPTI) (7 Samples)

- (1) Fire Detection System, Intake Structure
- (2) Water-Based Fire Suppression System, Cable Spreading Room
- (3) Cable Spreading Room Safe Shutdown Procedure
- (4) Manual Firefighting Equipment and Fire Brigade
- (5) Fire Doors
- (6) Fire Pumps
- (7) Modification:
 - EC 55683, FP Damper Between EDG Rooms
 - EC 55441, AFW P-8D
 - EC 63774, Damage Bypassing Torque Switch for MO-2160

INSPECTION RESULTS

Minor Violation	71111.21N.05
Minor Violation: Palisades had the option of hydrostatically pressure testing fire hoses every three years or replacing them with new fire hoses every five years. Work Order (WO) 53007241-01 was initiated to replace all fire hoses prior to the site entering technical specifications on August 26, 2025. Due to site procurement delays, all fire hoses were not replaced or hydrostatically pressure tested as required with some fire hoses last replaced in 2018. Prior to this inspection, condition report (CR) 25014235, "Fire Hose Replacement or Hydrostatic Test not Complete," was initiated on November 11, 2025. This CR identified scheduling conflicts prevented hydrostatic pressure testing of fire hoses which were not replaced. At this time, the site failed to establish compensatory actions for the affected fire hoses as required per Procedure FPIP-4, "Fire Protection Systems and Fire Protection Equipment," Revision 45. The inspectors questioned the number and installed location of the expired fire hoses. In response to the inspectors' question, the site identified 30 fire hoses which failed to be tested or replaced at the required frequency including some located inside the power block.	

Screening: The inspectors determined that the performance deficiency for the failure to test or replace fire hoses at the required frequency was a minor since the fire brigade were trained to bring a high-rise fire hose when responding to fire events. The installed expired fire hoses would still perform their function at some capacity, and due to the current defueled state of the plant there was no potential release from the core in event of fire.

Enforcement: License Condition 2.C.(3) stated that Palisades Energy shall implement and maintain in effect all provisions of the approved fire protection program. Site Procedure FPIP-4, "Fire Protection Systems and Fire Protection Equipment," Revision 45 was the implementing procedure of the approved fire protection program which required licensee to establish compensatory actions for the affected fire hoses.

As a result of this inspection, all power block fire hoses were replaced upon discovery and compensatory measure, including fire tours, in accordance with FPIP-4 were established for the remaining fire hose locations. CR 25015303 "Fire Hose to be Hydrostatic Tested or Replaced," was initiated on December 17, 2025, documenting this issue.

This failure to comply with requirement of FPIP-4 and establish compensatory actions constitutes a minor violation that is not subject to enforcement action in accordance with the NRC's Enforcement Policy.

Minor Violation	71111.21N.05
Minor Violation: During a walkdown of the Auxiliary Feedwater Pump P-8D enclosure, the inspectors questioned the presence of combustibles in the 5-foot perimeter. Combustibles included a temporary metal office with windows within 3 feet of the east side of the P-8D enclosure/trailer and additional combustibles laying on the ground. Attachment 1 of Procedure ENG-329, "Control of Combustibles," identified Fire Area 59, the auxiliary feedwater Pump P-8D enclosure/trailer, as Level 1 combustible area including a 5-foot perimeter surrounding this fire area. Compensatory measures were required for any transient combustibles in the area. Screening: The inspectors determined that the failure to maintain Level 1 combustible controls for P-8D was a minor performance deficiency since pump P-8D was not required to be functional for the current plant shutdown conditions. Enforcement: License Condition 2.C.(3) stated Palisades Energy shall implement and maintain in effect all provisions of the approved fire protection program. Site Procedure ENG-329, "Control of Combustibles," Revision 2 was the implementing procedure of the approved fire protection program. Attachment 1 of ENG-329 identified Fire Area 59, Pump P-8D as a Level 1 combustible area including a 5-foot perimeter surrounding this fire area. Contrary to this requirement, as of December 9, 2025, transient combustibles were found within 3 feet of P-8D trailer, and no compensatory measures were established. In response to the inspectors' concern, the site-initiated CR 25015052 "Combustible Materials were Found Contrary to ENG-329." The site removed the combustible materials and planned to remove the office building prior to declaring the P-8D system functional.	

This failure to comply with ENG-329 constitutes a minor violation that is not subject to enforcement action in accordance with the NRC's Enforcement Policy.

Minor Violation	71111.21N.05
Minor Violation: The inspectors requested the previous work orders documentation of the two diesel driven fire water pump (P-9B and P-41,) engine (K-5 and K-10) inspection, and preventive maintenance which was completed during the shutdown period. The site failed to locate three work orders in records including WO 00584081-01 for Pump P-9B, 2023 WO 50083624-01 for P-41, and 2025 WO 52990823-01 for P-41. Upon further searching, two of the three missing WOs were located outside of the document control and records management process. The 2023 WO 50083624-01 for P-41/K-10 engine inspection was not located by the exit for this inspection. Screening: The inspectors determined that the performance deficiency was minor since the most recent completed work order in 2025 for P-41/K-10 was available and provided assurance that the engine was successfully inspected. Enforcement: License Condition 2.C.(3) stated Palisades Energy shall implement and maintain in effect all provisions of the approved fire protection program. Site Procedure FPIP-4, "Fire Protection Systems and Fire Protection Equipment," Section 20.2 was the implementing procedure of the approved fire protection program and required records to be filed in accordance with the document control and records management process. Procedure DSP-RM-001, "Document Control and Records Management Process," which required official records to be transmitted within 30 days after record completion. Contrary to the above requirements, the licensee failed to maintain the official records for WO 50083624-01 for P-41/K-10 fire engine inspection. The licensee entered this issue into their corrective action program and initiated CR 25015056 "Failure to meet Procedure DSP-RM-001 Requirement for Transmitting Official Records." This failure to comply with DSP-RM-001 constitutes a minor violation that is not subject to enforcement action in accordance with the NRC's Enforcement Policy.	

Minor Violation	71111.21N.05
Minor Violation: During performance of Procedure FPSP-RO-10, "Fire Water Suppression System Flow Test," on May 08, 2023, per WO 52965257-01, unexpected results were encountered during Section 5.4 and 5.5 for the inside loop path 2 and 3 when compared to the previous 2017 flow performance test. Path 2 was the branch connection to the turbine building fire hoses through valve MV-FP283 and MV-FP1162. Path 3 was the branch connection to the transformer deluge through valves MV-FP282 and MV-FP117. The flow tests for these two paths have only been performed twice since they were added to the procedure in 2016. In the 2017 tests, the inside loop path 2 flow was 1099 gallon-per-minute (gpm) and the path 3 flow was 1135 gpm. In the 2023 tests, the inside loop path 2 flow was 832 gpm and the path 3 flow was 774 gpm. CR PAL-01124 "FPSP-RO-10 Fire Suppression Water System Flow Test Degraded," was initiated at that time and noted there maybe flow restrictions in the fire system cross tie or associated piping.	

The CR was closed to work request (WR) 01124 to inspect MV-FP283 internals to check for obstruction.

During the inspectors' review of Procedure FPSP-RO-10, the inspectors noticed that the procedure did not include acceptance criteria for testing the fire water suppression flow for these two paths.

The site noted that WO 00589203 for WR 01124 was required to be completed during the fire protection system return-to-service plan or a justification would be needed.

Screening: The inspectors determined that the performance deficiency for failure to include acceptance criteria in Procedure FPSP-RO-10 for testing inside loop paths 2 and 3 was minor because the unacceptable results for paths 2 and 3 were recognized by the licensee and documented in CR PAL-01124.

Enforcement: License Condition 2.C.(3) stated that Palisades Energy shall implement and maintain in effect all provisions of the approved fire protection program. Procedure FPSP-RO-10 was the implementing procedure for testing the fire water suppression system flow.

Contrary to the above, Procedure FPSP-RO-10 failed to include the acceptance criteria for the inside loop paths 2 and 3. The licensee documented this issue in CR 25015259 "FPSP-RO-10 did not include Acceptance Criteria for Flow Test."

This failure to comply with the above requirements constitutes a minor violation that is not subject to enforcement action in accordance with the NRC's Enforcement Policy.

Observation: Vast Majority of PMs for AFW P-8D have No Work Orders	71111.21N.05
--	--------------

Auxiliary feedwater (AFW) pump, P-8D, was installed under Engineering Change (EC) 55441 for Palisade's transition to National Fire Protection Association (NFPA) Standard 805 to address fire scenarios that may result in a loss of feedwater to the steam generators. EC 55441 installed P-8D as a diverse, manually operated AFW pump such that the train would be free of fire damage and other scenarios that may impact the operation of the primary AFW system trains, P-8A, 8B and 8C. This modification was credited for probabilistic risk assessment (PRA) risk reduction. The EC closeout was completed on November 11, 2019.

During this inspection, the inspectors walked down the P-8D system and questioned what preventive maintenance (PM) had been performed since installation and what PMs were completed to ensure the system would function when required for plant start up. The site provided an excel spreadsheet which listed 102 PMs related to maintenance of P-8D with 92 PMs never performed. Additionally, 72 PMs were either not scheduled or did not have a WO generated for performance. The site also noted, no model WOs were drafted for a vast majority of the PMs. The site planned to screen the 102 PMs to identify which ones were necessary for operation of P-8D. In addition, at the time of this inspection, the water source for the P-8D system, the demineralized water tank, T-939, was out of service. The site noted EC 93368 planned to restore T-939 to service prior to restart and noted P-8D cannot be tested until T-939 was restored and filled with water.

The site stated the P-8D system would be considered non-functional if the PMs and testing were not complete prior to restart. Compensatory actions would also need to be re-instituted

including performance of fire tours in Fire Area 2, cable spreading room, and Fire Area 4, 1-C switchgear room. The site noted P-8D was very important for the fire and flood PRAs with the unavailable, relative quantitative core damage risk increasing for fire by a factor (RAW score) of 4.7 and for flood by 5.3 in the updated 2025 PRA models. This is being documented as an observation, and no associated performance deficiency was identified at the time of the inspection since P-8D is not required to be functional during extended plant shutdown conditions.

Observation: Fire Door 44 Impairment for Bottom Minimum Gap
Not Scheduled for Repair

71111.21N.05

Condition report PAL-01445 "Door 44 Bottom Gap did not Meet Minimum Requirement," was initiated in October 2023, identified a deficiency with Fire Door 44 for the cable spreading room double door exit in Fire Area 2/Room 224. The site identified Fire Door 44 does not meet the minimum gap acceptance criteria as specified in Procedure FPSP-SO-2, "Inspection and Testing of Palisades Plant Fire Doors," Revision 14. The acceptance criteria required Door 44's bottom gap to be between 5/8 to 1 inch. However, there were areas where the door gap were smaller than 5/8 inch. Work Order 00588199 was initiated to resolve this discrepancy and has not been planned or completed. Compensatory actions for Fire Door 44 were in place at the time of the inspection, and it was tracked on the fire impairment list. The inspectors determined that the failure to ensure that Door-44 bottom gap met the acceptance criteria as specified in FPSP-SO-2 was a minor performance deficiency. Additionally, this observation documents incomplete corrective actions for a performance deficiency that was over 2 years old with WO 00588199 not in scope for work to be complete prior to plant restart. The licensee documented this observation in CR 26010704 "Door-44 Not Meeting Acceptance Criteria was Not Completed in Timely Manner."

Observation: Failure to Ground a Scaffold Installed Near Energized High
Energy Equipment

71111.21N.05

During a walkdown of Fire Area 2/Room 224, cable spreading room, the inspectors noted the amount of scaffolding installed to support installation of engineering changes for the site's transition to NFPA 805. The inspectors reviewed the scaffolding installation form completed on January 29, 2025, and questioned if the scaffolding forms were updated since electrical equipment was re-energized when the site transitioned to operating technical specifications on August 26, 2025. Specifically, during walkdowns the inspectors noted scaffolding near transformers EX-11, EX-12, and Load Centers EB-11 and EB-12. Procedure MA-018, "Control of Scaffolding," Revision 1, Step 7.1.5 required that for scaffold near energized high energy (>600 volts) equipment, the first piece of installed scaffold shall be grounded by use of ground straps or cables to reduce the risk of electric shock.

In response to inspectors' question, the site determined that the scaffolding was required to be grounded and initiated CR 25015517 "Scaffolding Installed in Close Proximity to Transformers," on December 23, 2025, to document this issue. Additionally, the site performed a review of all scaffolding required for the NFPA 805 projects and identified where grounding was required. The inspectors determined this performance deficiency was minor since there was no effect on plant equipment.

EXIT MEETINGS AND DEBRIEFS

The inspectors verified no proprietary information was retained or documented in this report.

- On January 22, 2026, the inspectors presented the fire protection team inspection results to Mike Mlynarek and other members of the licensee staff.

DOCUMENTS REVIEWED

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
71111.21N.05	Calculations	EA-FPP-03-001 Attachment 8.4	Analysis of Combustible Loading at Palisades Nuclear Plant: Fire Area 02 and Fire Area 09	5
71111.21N.05	Corrective Action Documents	25010144	Pre-Fire Plans not Located in All of the Locations Identified in DBD-7.10 Appendix A	07/07/2025
71111.21N.05	Corrective Action Documents	25013899	Fire Hydrant Flush Surveillance	10/30/2025
71111.21N.05	Corrective Action Documents	25014044	P-9B, Diesel Driven Fire Pump, Speed Was 1893 Rpm	11/04/2025
71111.21N.05	Corrective Action Documents	25014124	Augmented Quality Q3 Material Issued to Support P-9B Diesel Fire Pump	11/06/2025
71111.21N.05	Corrective Action Documents	25014235	Fire Hose Replacement or Hydrostatic Test not Complete	11/11/2025
71111.21N.05	Corrective Action Documents	25014386	Troubleshooting Activities For P-9B Associated Alternators	11/13/2025
71111.21N.05	Corrective Action Documents	PAL-01124	FPSP-RO-10 Fire Suppression Water System Flow Test Degraded	05/10/2023
71111.21N.05	Corrective Action Documents	PAL-01445	Door-44 Bottom Gap Did Not Meet Minimum Requirement	10/15/2023
71111.21N.05	Corrective Action Documents	PAL-01481	MV-FP511 Handwheel Failure	10/26/2023
71111.21N.05	Corrective Action Documents	PAL-01481	D/G 1-2 RM Sprinkler Flow Detector Test	10/26/2023
71111.21N.05	Corrective Action Documents	PAL-03762	FPS Flow Alarm Not Received During FPSP-QO-2	10/23/2024
71111.21N.05	Corrective Action Documents	PAL-06847	FPSP-AO-2 Enhancement	05/06/2025
71111.21N.05	Corrective Action Documents	25015052	Contrary to ENG-329	12/09/2025

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
	Resulting from Inspection			
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015056	Failure to Meet Procedure DSP-RM-001 Requirement for Transmitting Official Records	12/09/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015114	Missing Pages from Vendor Document for Testing Ultra-Violet Test Lamp	12/10/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015259	Step 6.2 of Procedure FPSP-RO-10 Did Not Include Acceptance Criteria for Flow Test	12/16/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015303	Fire Hose to be Hydrostatic Tested or Replaced	12/17/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015305	FPSP-RO-9 Step 5.6.1.c Is Not Being Met	12/17/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	25015517	Scaffolding Installed in Close Proximity to Transformers	12/23/2025
71111.21N.05	Corrective Action Documents Resulting from Inspection	26010704	Door-44 n=Not Meeting Acceptance Criteria Was Not Completed in Timely Manner	01/22/2026
71111.21N.05	Drawings	M-11 Sh. 1	Equipment Location Turbine Building Plan of El. 590'-0"	44
71111.21N.05	Drawings	M-216 Sht. 6	Fire Protection Plan of El. 607' & 611'-0"	10

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
71111.21N.05	Drawings	M-218 Sht. 1	Piping and Instrument Diagram Htg. Vent. and Air Conditioning Switchgear & Cable Spreading Rm	46
71111.21N.05	Drawings	M216 Sht. 4	Fire Protection Plan of El. 570'-0" & 590'-0'	10
71111.21N.05	Drawings	VEN-M66G Sht. No. 6(3)	Cable Spreading Room	0
71111.21N.05	Engineering Changes	55441	Install High Head AFW Pump P-8D & Shed and Cross Connect Tanks T-2 to T-939 - NFPA 805 Project (Base EC)	11/11/2019
71111.21N.05	Fire Plans	Pre Fire Plan 2 / Room 224	Cable Spreading Room / Elev. 607' 6"	11/20/2025
71111.21N.05	Fire Plans	Pre Fire Plan 59	Auxiliary Feedwater Pump P-8D Room / Elev. 590'	12/05/2025
71111.21N.05	Fire Plans	Pre Fire Plan 9 / Room 135 & 136A	Screen House/Intake Structure/Elev. 590'	11/20/2025
71111.21N.05	Miscellaneous	EA-FPP-95-047 EC 55683	Analysis of the Effects of a Fire on the Barriers Between Diesel Generator Room 1-1 and the East Air Plenum Room - Design Verification Checklist	6
71111.21N.05	Miscellaneous	EN-FP-S-002-L	Palisades Fire Extinguisher Installation	000
71111.21N.05	Miscellaneous	FP-PE-2	Fire Protection Check Sheet Fire Extinguishers - Turbine Building	9
71111.21N.05	Miscellaneous	FP-PE-3	Fire Protection Check Sheet Fire Extinguishers - Auxiliary Building	11
71111.21N.05	Miscellaneous	Palisades Cover Page for Fire Tours	Palisade Fire Tours	10/31/2025
71111.21N.05	Miscellaneous	PL-TRN25-2759	Training Attendance Sheet - Fire Brigade Drills	1
71111.21N.05	Miscellaneous	PLP-SRTSP-FPS	Palisades System Return-To-Service Plan	0
71111.21N.05	Miscellaneous	VTD-1845-0046	Pyrotronics Engineer and Architect Specifications for Ultra-violet Flame Detector- M0066E	3
71111.21N.05	Procedures	Abnormal Operating Procedure	Alternate AFW Options	2

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
		Supplement 14		
71111.21N.05	Procedures	ENG-313	Fire Protection Program	0
71111.21N.05	Procedures	ENG-327	Control of Hot Work and Ignition Sources	1
71111.21N.05	Procedures	ENG-328	Fire Protection Impact Reviews	0
71111.21N.05	Procedures	ENG-329	Control of Combustibles	2
71111.21N.05	Procedures	EOP Supplement 19	Alternate Auxiliary Feedwater Methods	12
71111.21N.05	Procedures	EOP Supplement 31	Supply AFW Pumps From Alternate Sources	10
71111.21N.05	Procedures	FPIP-1	Fire Protection Plan, Organization and Responsibilities	29
71111.21N.05	Procedures	FPIP-2	Fire Emergency Responsibility and Response	28
71111.21N.05	Procedures	FPIP-4	Fire Protection Systems and Fire Protection Equipment	45
71111.21N.05	Procedures	FPIP-6	Fire Suppression Training	27
71111.21N.05	Procedures	FPSP-MO-1	Fire Protection Water System Valve Alignment	26
71111.21N.05	Procedures	FPSP-RM-3	Inspection and Preventive Maintenance of Fire Pump Diesel K-5	17
71111.21N.05	Procedures	FPSP-RO-9	Fire Sprinkler System Inspection	13
71111.21N.05	Procedures	FPSP-SI-1	Functional Test of the Fire Detection Systems Outside Containment	14
71111.21N.05	Procedures	FPSP-SO-2	Inspection and Testing of Palisades Plant Fire Doors	14
71111.21N.05	Procedures	MO-7B	Firewater Pumps P-9A, P-9B, and P-41	7
71111.21N.05	Procedures	OPS-125	Fire Brigade Drills	0
71111.21N.05	Procedures	OPS-139	Fire Watch Program	0
71111.21N.05	Procedures	SOP-21	Fire Protection System	39
71111.21N.05	Work Orders	00454281-01	Perform FPSP-RO-10 on Untested Portions Fire Water System Piping	09/18/2017
71111.21N.05	Work Orders	00502184-01	FPSP-RO-10 Perform Partial Test in Preps for RO-52	12/03/2018
71111.21N.05	Work Orders	00584087	MO-7B Fire Water Pumps P-9A, P-9B, and P-41	01/11/2025

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
71111.21N.05	Work Orders	00584335-01	FPSP-M0-2 -FIRE HOSE REEL/RACK/FIRE HYD HOSE HOUSE	11/21/2024
71111.21N.05	Work Orders	00584393	FPSP-AO-2 Fire Suppression Valve Operation Test	05/13/2025
71111.21N.05	Work Orders	00584398	FPSP-Q0-2 FP Sprinkler System Water Flow Switch Alarm Surveillance	11/21/2024
71111.21N.05	Work Orders	00584404	FPSP-SI-1 Fire Detect System Outside Cont Functional Test	04/15/2025
71111.21N.05	Work Orders	00584404-01	FPSP-SI-1 Fire Detect Sys Outside Containment Functional Test	03/27/2025
71111.21N.05	Work Orders	00586800	FP Sprinkler System Water Flow Switch Alarm Surveillance	04/05/2025
71111.21N.05	Work Orders	00586800-01	FPSP-Q0-2 -Fire Protection Sprinkler System Water Flow Switch Alarm Surveillance Test	04/05/2025
71111.21N.05	Work Orders	00587967	MO-7B-A for Fire Water Pump P-9A	09/09/2025
71111.21N.05	Work Orders	00592620	MO-7B-41 for Firewater Pump P-41	09/14/2025
71111.21N.05	Work Orders	00592622	MO-7B Firewater Pumps P-9A, P-9B, and P-41	11/20/2025
71111.21N.05	Work Orders	50083632	Verify Fire Protection Sprinkler Systems Are Functional By Visual Inspection of System Components	09/19/2024
71111.21N.05	Work Orders	50083632-01-01-0001	FPSP-RO-9 Fire Sprinkler System Inspection	09/19/2024
71111.21N.05	Work Orders	52754255	RO-52-B Fire Suppression Water System Pump (P-9B) Capacity Test	12/20/2018
71111.21N.05	Work Orders	52754257	RO-52-41 Fire Suppression Water System Pump (P-41) Capacity Test	12/20/2018
71111.21N.05	Work Orders	52845923	RO-52 Fire Suppression Water System Pump Capacity Test	06/29/2020
71111.21N.05	Work Orders	52931209	RO-52-41 Fire Suppression Water System Pump (P-41) Capacity Test	12/13/2021
71111.21N.05	Work Orders	52931210	RO-52 Fire Suppression Water System Pump (P-9A And P-9B) Capacity Test	12/13/2021
71111.21N.05	Work Orders	52957565-01	Inspect and Test Generator K-15	11/30/2021

Inspection Procedure	Type	Designation	Description or Title	Revision or Date
71111.21N.05	Work Orders	52965257-01	FPSP-RO-10 Fire Suppression System Flow Test	05/22/2024
71111.21N.05	Work Orders	52989271-01	RO-52 Fire Water Suppression System Pump Capacity Functional Test	05/10/2023
71111.21N.05	Work Orders	53002802	P-8D Auxiliary Feed Pump Monthly Test Run	05/13/2022